

Gawler River Flood Management

Hillier fire ground rehabilitation works

Project Completion Update - December 2022

Riverbank repair

Construction to improve river channel and bank stability, and prevent erosion was undertaken from April – May 2022.

- 611 tonne 300-900 mm rock installed for scoring and erosion control
- 500 metres of riverbank repaired



February 2022 – before weed control

Revegetation and maintenance

Revegetation was undertaken to promote local biodiversity and improve riverbank stability from May – October 2022.

These works included hydroseeding and landscape planting of tubestock along the riverbank.

- 22 different native species
- 4,100 individual plants
- 12,850m² revegetation



July 2022 – after weed control and revegetation

This project has been delivered by the Department for Environment and Water and the Town of Gawler with funding assistance from the Stormwater Management Authority. Town of Gawler has committed additional funds to ongoing revegetation and remediation in 2023-2024.

To find out more about this and other flood management projects

email us at: DEWFloodProjects@sa.gov.au

visit us at: <https://www.environment.sa.gov.au/topics/flood/projects>